

	Start		#	2020			2021				2022				2023				2024				2025				2026				2027								
Task	Date	Group	Month	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4									
Logistics Facility	Apr-22	DUNE										LF Infra	Logistics Facility Operations																										
Excavation Cavern #1		CF		Cavern#1 (North) Cavern 2 (CUC)								BSI	BSI																										
Excavation Cavern #3	Nov-22	CF	9										Cavern#3		BSI																								
Piping in the shaft	Aug-23	SURF	20											Shaft				Piping																					
Install Warm Dec #1	Nov-22	CERN	9	AUP Cavern #1 Oct 2022								Warm 1																											
CUC Infrastruc and DAQ	Dec-22	DUNE	20										CUC Infra	DAQ																									
Install Cold Dec #1	Aug-23	GTT	12									Cold Struct. #1																											
Det #1 Installation Setup	Aug-23	DUNE	13									Det #1 Setup																											
Assembly SP Dec #1	Aug-24	DUNE	12									Detector#1 Aug 24				Detector #1 SP																							
TCO Closing	Jun-25	CERN	3																	TCO																			
Complete Detector #1	Aug-25																																						
Purge/Fill Dec #1	Sep-25	CERN	15																	Pur Det #1				Fill Det #1															
Install Warm Dec #2	Aug-23	CERN	9													Warm 2																							
Install Cold Dec #2	May-24	GTT	12													Cold Struct. #2																							
Det #2 Installation Setup	Jan-25	DUNE	9																	Det #2 Setup																			
Assembly Dec DP #2	Sep-25	DUNE	12																	Detector#2 Sep 25				Detector #2															
TCO Closing	Jul-26	CERN	2									AUP Cavern #3 July 2023																TCO											
Complete Detector #2	Oct-26																																						
Purge/Fill Dec #2	Oct-26	CERN	20																													Pur Det #2				Fill Det 2			
Install Cryo Equipment	Jan-24	CERN	12																	Cryogenic Installation																			