

		Start	#	2022				2023				2024				2025																										
		Date	Months	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec									
ITF	DUNE	Sep-21	??	ITF Operations																																						
Logistics Facility	DUNE	Jun-21	??	Logistics Facility Operations																																						
							AUP Cavern #1 Oct 2022																																			
Excavation Cavern #1	CF	Dec-20	24	Cav #1 & CUC																																						
Excavation Cavern #3	CF	Nov-22	9	Cavern # 3																																						
Piping in the shaft	SURF		12													Piping in the Shaft																										
CUC Infrastructure and Setup	DUNE	Nov-19	9	CUC Setup and DAQ																																						
CUC Infrastruc and DAQ	DUNE	Nov-22	15	CUC Infra				CUC Setup and DAQ				DAQ																														
AC Power/cable trays	DUNE	Nov-22	3	AC/C Trays																																						
Racks	DUNE	Jan-22	3	Racks																																						
Install Warm Dec #1	CERN	Nov-22	9	Warm Structure #1																																						
Install Cold Dec #1	GTT	Aug-23	12													Install Cryostat Cold #1																										
Detector #1 Infrastructure	DUNE	Feb-24	8													Detector #1 Infrastructure																										
Cavern #1 Bridge/Shuttle	DUNE	Feb-24	3													Bridge/Shut																										
Cold Boxes/N System	DUNE	Feb-24	6													Cold Boxes/N System																										
Work shop/storage Area	DUNE	Feb-24	2													Shop																										
Cleanroom/SAS Structure	DUNE	Apr-24	6														Cleanroom/SAS																									
Cleanroom Infrastructure	DUNE	Jun-24	4													Clean Infra																										
Detector #1 Setup	DUNE	Jul-24	6													Detector #1 Setup																										
CE Feed-thru/Cross/Racks	DUNE	Jul-24	4														CE Feed/Racks																									
DSS Feed-Thru Tubes	DUNE	May-24	3														DSS Feed Thr																									
DSS Beam installation	DUNE	Jul-24	2														Beams																									
Crostat Internal Plumbing	LBNF	Aug-28	2														Plumb																									
Cryostat Floor	DUNE	Sep-24	1														Flo																									
Assembly SP Dec #1	DUNE	Feb-25	13													Assembly SP Decetor #1 13 months																										
West End Wall	DUNE	Oct-24	1																																							
Start-up APA-CPA-FC 1-2	DUNE	Nov-24	1.5																																							
Install APA-CPA-FC 3-24	DUNE	Dec-24	5.5																																							
Install APA-/HV 25	DUNE	Jun-25	1																																							
TCO Closing	CERN	Jul-25	2																																							
Final Assembly Completion	DUNE	Sep-25	1																																							
Purge Dec #1	LBNF	Nov-25	8																																							
Fill Dec #1	LBNF	Jul-26	8																																							