		#	2020			2021				2022					20	23			2024			2025					20)26			2027				2	2028	
Task	Group	Month	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4 C	(1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
ITF	DUNE							ITF I	nfra								ITF O	pera	tions																		
Logistics Facility	DUNE							LF Ir	ıfra									Logistics Facilty Operations																			
Excavation Cavern #1	CF	29	Cavern#1 (North) Cavern 2						(CUC)																												
Excavation Cavern #3	CF	9											Cave	rn#3																							
Piping in the shaft	SURF	12																			Sha	ft	Pipi	ng													
CUC Infrastruc and DAQ	DUNE	12											CL	JC Inf	ra		DA	AQ.																			
Install Warm Dec #1	CERN	9											V	/arm	1																						
Install Cold Dec #1	GTT	12					Α	UP Ca	vern	#1 Oct 2022							Cold	Struct. #1																			
Infrastructure Det #1	DUNE	6																	Infra																		
Assembly SP Dec #1	DUNE	12																			Detector #1 SP																
TCO Closing	CERN	3																						7	CO												
Purge/Fill Dec #1	CERN	15																								Pι	ır	Fill	Dec #	‡1							
Install Warm Dec #2	CERN	9															V	Varm	2																		
Install Cold Dec #2	GTT	12																		Co	ld Stru	ct. #2	2														
Infrastructure Det #2	DUNE	6																				1	nfra	& D.	AQ.												
Assembly Dec DP #2	DUNE	12																								De	tecto	or #2	DP								
TCO Closing	CERN	3												ΑL	JP Ca	ern	#3 Ju	ıly 20	23											TCO							
Purge/Fill Dec #2	CERN	15																													P	ur	Fill	Dec :	#2		
Install Cryo Equipment	CERN	12																		Cr	yogen	ic In	stalla	ation													