								Week 1																
								Day 1				Day 2				Day 3				Day 4				
	АРА							Shift 1		Shi	ft 2	Shi	ift 1	Shift 2		Sh	Shift 1		Shift 2		Shift 1		Shift 2	
	Task	APA	CE	Shift	HV	Riggers	Location	6:00	11:00	16:00	21:00	6:00	11:00	16:00	21:00	6:00	11:00	16:00	21:00	6:00	11:00	16:00	21:00	
	APA Pair #1	# FTE		3A-3R																				
1	Move APA Pair into SAS	3				3	SAS	6	3 APA,	3 Rig														
2	Install Bot APA PD/Test	3				3	SAS		6	6	3 APA,	3 Rig												
3	Install Bot APA PD/Test	3				3	SAS				6	6	3A-3R											
4	Move APA to Work Station	3				3	SAS						6		CE Co	nsortia								
5	Cable work/Test		4				WS-1							4	4	4	4	CE						
6	Cable management/CB Cable		4				WS-1											4	2A-2R					
7	Remove Protective panels	2				2	WS-1												4	2-Su	rveyor			
8	Photogrammtry/survey	2					WS-1	2-Sur	veyor	APA,C	APA,CE,2Rig									2	2	APA,CE,2Rig		
9	Close up Cold Box/Warm test	1	1			2	CB-1	2	2	4	4	Shif		ters								4	4	
10	Cool Down		2				CB-1					2	2	2	2	Shi	fters							
11	Cold Tests		2				CB-1									2	2		Shi	fters				
12	Warm Up		2				CB-1											2	2	2	2	APA,0	CE,2Rig	
13	Open Cold Box -Remove	1	1			2	CB-1					ADAI	Doin #4									4	4	
14	Move to cryostat-Position					4	Cryo					APA F	A Pair #4											
15	Final Cable-Cryostat-in & out		4				Cryo																	
16	DAQ Test		4				Cryo																	
17	Deploy					4	Cryo																	
	Final Test		4				Cryo																	