		#					Т	Γ-0									Tir	ne Uı	nits a	re in	Quar	ters-	3 mor	nths								
Task	Group	Month	-5	-4	-3	-2	-1	0	3	6	9	12	15	18	21	24	27	30	33	36	39	42	45	48	51	54	57	60	63	66	69	72
Logistics Facility	DUNE					LF I	nfra		Logistics Facilty Operations																							
Excavation Cavern #1	CF	41	North	Cave	ern &	CUC	BSI	BSI																								
Excavation Cavern #3	CF	20				S	outh	Cave	rn		BSI																					
Install Warm Dec #1	CERN	15							٧	Varm	1																					
CUC Infrastruc and DAQ	DUNE	20							CUC	Infra		D	4Q																			
Install Cold Dec #1	GTT	12											Co	old St	ruct.	#1																
Det #1 Installation Setup	DUNE	13											Det	#1 Se	etup																	
Assembly SP Dec #1	DUNE	10															D	etect	or #1	SP												
TCO Closing	CERN	2																		TCO	•											
Complete Detector #1	DUNE	3																														
Purge/Fill Dec #1	CERN	18																				Pur										
Install Warm Dec #2	CERN	9											V	Varm	1									Fill D	et #:	1						
Install Cold Dec #2	GTT	12															С	old St	ruct.	#2												
Det #2 Installation Setup	DUNE	12																D	et #2	2 Set	up											
Assembly Dec DP #2	DUNE	10																D			Detec	etector #2										
TCO Closing	CERN	2																								TCO						
Complete Detector #2	DUNE	3																														
Purge/Fill Dec #2	CERN	20																										Pur	Fill 0	Det #	2	
Install Cryo Equipment	CERN	36											Cryogenic Installation																			