		Start	#		2022 2023							2024													2025											
	ı	Date	Months	Sep Oct	Nov C	Dec Jan	Feb	Mar Ap	r May	Jun Ju	ıl Αι	ıg Sep	Oct N	ov D	ec Ja	n Feb	Mar	Apr	May	Jun J	ul Aug	Sep	Oct	Nov	Dec J	an F	eb M	1ar A	pr M	ay Jur	ı Jul	Aug	Sep	Oct		
Logistics Facility	DUNE	Apr-22								Logistics Facility C											peration															
					AUP Cav	vern #1 (Oct 2022	2																												
Excavation Cavern #1	CF			Cav #1	BSI																															
Excavation Cavern #3	CF	Nov-22	9				Cav	/ern # 3				BSI																								
Piping in the shaft	SURF		24														Piping in the Shaft																			
CUC Infrastructure and DAQ	DUNE	Dec-22	21			CUC I	nfra	CL	IC Setup	and DA	Q	DAQ																								
AC Power/cable trays	DUNE	Dec-22	3			AC/C T	rays																													
Racks	DUNE	Dec-22	3			Racl	ks																													
Install Warm Dec #1	CERN	Nov-22	9		Warm Structure #1																															
Install Cold Dec #1	GTT	Aug-23	12		Install Cryostat Cold #1																															
Access to top of Cryostat	DUNE	Jan-24																				Acces	ss to to	op of C	Cryosta	t										
Detector #1 Installation Setup	DUNE	Aug-23	12										Detector #1 Installation Setup																							
Cavern #1 Bridge/Shuttle	DUNE	Aug-23	3									Bridge/	Shuttle I	3																						
Cold Boxes/N System	DUNE	Feb-24	6									Cold Boxes/N System																								
Work shop/storage Area	DUNE	Dec-23	2												Shop																					
Cleanroom/SAS Structure	DUNE	Nov-23	6											Clea	nroor	n/SAS S	Structu	ire																		
Cleanroom Infrastructure	DUNE	Apr-24	4															Clea	nroom	Infra																
CE Feed-thru/Cross/Racks	DUNE	Apr-24	4														CE Feed/Racks																			
DSS Feed-Thru Tubes	DUNE	Apr-24	4														DSS Feed Thrus																			
DSS Beam installation	DUNE	Jun-24	2															Beams																		
Crostat Internal Plumbing	LBNF	Jul-24	2														Plumb																			
Cryostat Floor	DUNE	Aug-24	2																	F	loor															
Assembly SP Dec #1	DUNE	Jun-24	13																			Δ	ssemb	oly SP	Decect	or #1	10 n	nonth	5							
Pre and install West End Wall	DUNE	Aug-24	3																	Pre	o Enc	i														
Start-up APA-CPA-FC 1-2	DUNE	Sep-24	1.5																			1	2													
Install APA-CPA-FC 3-24	DUNE	Oct-24	5.5																					Insta	II APA,	/HV 3	-24									
Install APA-/HV 25	DUNE	Apr-25	1																										25							
Pre and install East End Wall	DUNE	Mar-25	3																									Prep	En	d				_		
TCO Closing	CERN	Jun-25	2																											1	гсо			_		
Final Assembly Completion	DUNE	Aug-25	1																									T				Final		_		
Purge Dec #1	LBNF	Aug-25	8																									T					Purg	e		
Fill Dec #1	LBNF	Apr-26																																		